EXTENSION OF TIME PROPOSAL

1	Name of work	Providing signage and ornamental board in ward No:01 of Yelahanka Sub Division.
2	Amount of work portion	456743.00
3	Estimated Cost	5.00
4	Name of Contractor	H.S.Palaksha murthy
5	Agreement No / Date	89/14-15 dt:18-02-2015
6	No and date under which work order issued	89/14-15 dt:18-02-2015
7	Time limit priginally fixed for completion	90 Days
8	Date of application by the contractor for granting EOT	17-05-2015
9	Date of receipt of application in the sub division	17-05-2015
10	Extension granted if any	———
	I	———
	II	———
11	Work carried out by the contractor during the original period stipulated in the contract	50% of contract.
12	Work carried out during 1st extension	50%

13	Work carried out during 2nd extension	
14	Time now applied for	155 Days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the Contractor is enclosed	Yes
17	Balance of remaining work	-
18	Probable time required for completion of remaining work	155 Days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of Contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Lay penalty of Rs 5/- per day as rule
21	Remarks of the EE and the daily rate of penalty proposed	penalty as per AEE recomendation

Assistant Engineer

Assistant Executive Engineer

Executive Engineer,
Yelahanka Division, Bangalore-64